

Project name: Eastern Dedicated Freight Corridor 3  
 Loan: TBD-P150158  
 Procurement Plan Version: 2015-1-DFCCIL  
 Status: Approved  
 Date of Last Change of Status: 03/06/2015

New Activities
Modified
Canceled
Activities

Category Works: Activities [ShowHide](#)

Description	Reference #	District	E/A	Amount in u\$	No Objection Documents	Publication / Invitation	Bid Opening	Evaluation of Bids	No Objection to Evaluation Report	Contract Signature Date	Total days of Process (between Bid Opening and Contract Signature Date)	End of Contract (Completed)	Comment
<b>P.P. - Executing Agency: 2015-1-DFCCIL - DFCCIL</b>													
<b>Method: ICB2 (Two Stage International Competitive Bidding)</b>													
CIVIL STRUCTURE AND TRACK WORKS - Pilkhani - Sahnewal Lot 301(175 KM)	EDFC 3-1-LPI2-O- Ongoing Activity	Haryana	Est.	258,065,000.00	07/12/15	09/12/15	27/01/16	23/02/16	04/03/16	29/03/16	62	15/12/19	Update on the Prior Review Status (Prior <a href="#">Add Comment</a> )
CIVIL STRUCTURE AND TRACK WORKS - Khurja- Pilkhani - Lot 303 (229 KM)	EDFC 3-2-LPI2-O- Ongoing Activity	Uttar Pradesh	Est.	302,161,000.00	29/04/16	02/05/16	15/06/16	10/07/16	25/07/16	16/08/16	62	15/12/19	<a href="#">Add Comment</a>
Power, Overhead Electrification along with Signal and Telecom works (System Works) Pilkhani - Sahnewal Lot 304 (175 KM)	EDFC 3-3-LPI2-O- Expected	Haryana	Est.	74,435,500.00	29/04/16	30/04/16	05/06/16	20/06/16	25/06/16	30/07/16	55	15/12/19	Update of the % of Bank Loan Amount (50) 03/06/2015 07:40 <a href="#">Add Comment</a>
Power, Overhead Electrification along with Signal and Telecom works (System Works) Khurja- Pilkhani - Lot 305 (229 KM)	EDFC 3-4-LPI2-O- Expected	Uttar Pradesh	Est.	84,500,000.00	30/09/16	10/10/16	15/11/16	30/11/16	15/12/16	05/01/17	51	15/12/19	<a href="#">Add Comment</a>

Category Consultants - Firms: Activities [ShowHide](#)

Description	Reference #	District	E/A	Amount in u\$	Request for Proposal (RFP) and Short List	No Objection to RFP and Short List	Invitation for RFP	Bid Opening	Technical Evaluation	No Objection to Technical Evaluation	Final Evaluation and Negotiation	No Objection to Contract	Contract Signature Date	Total days of Process (between Bid Opening and Contract Signature Date)	End of Contract (Completed)	Comment
<b>P.P. - Executing Agency: 2015-1-DFCCIL - DFCCIL</b>																
<b>Method: QCBS (Quality and Cost Based Selection)</b>																
Quality and safety monitoring consultant Pilkhani- Sahnewal	EDFC 3-5-SBCC-CF- Ongoing Activity	Haryana	Est.	3,870,000.00	25/08/15	15/09/15	22/09/15	22/11/15	21/12/15	15/01/16	28/01/16	15/03/16	15/04/16	145	15/12/19	Update on the Prior Review Status (Prior <a href="#">Add Comment</a> )
PMC for construction supervision and contract management services Pilkhani- Sahnewal	EDFC 3-6-SBCC-CF- Ongoing Activity	Haryana	Est.	1,290,000.00	15/07/15	15/08/15	20/08/15	20/10/15	21/12/15	15/01/16	28/01/16	15/03/16	15/04/16	178	15/12/21	<a href="#">Add Comment</a>
Quality and safety monitoring consultant Khurja- Pilkhani	EDFC 3-7-SBCC-CF- Expected	Uttar Pradesh	Est.	3,870,000.00	24/09/15	05/10/15	15/10/15	05/01/16	15/03/16	05/04/16	25/04/16	25/06/16	05/07/16	182	15/12/19	Re-estimation of dates 03/06/2015 <a href="#">Add Comment</a>
PMC for construction supervision and contract management services Khurja- Pilkhani	EDFC 3-8-SBCC-CF- Expected	Uttar Pradesh	Est.	12,900,000.00	24/09/15	05/10/15	15/10/15	05/01/16	15/03/16	05/04/16	25/04/16	25/06/16	05/07/16	182	15/12/21	<a href="#">Add Comment</a>
SESMRC Consultancy Pilkhani - Sahnewal & Khurja- Dadri	EDFC 3-9-SBCC-CF- Ongoing Activity	Haryana	Est.	190,000.00	15/07/15	N/A	16/08/15	20/10/15	15/01/16	N/A	15/03/16	N/A	15/05/16	208	15/12/19	Update on the Prior Review Status (Post <a href="#">Add Comment</a> )
SESMRC Consultancy Khurja - Pilkhani	EDFC 3-10-SBCC-CF- Expected	Uttar Pradesh	Est.	160,000.00	15/01/16	N/A	02/03/16	10/05/16	20/08/16	N/A	20/10/16	N/A	20/11/16	194	15/12/19	<a href="#">Add Comment</a>
Technical Study for Train Interchange between DFCCIL and IR	EDFC 3-11-SBCC-CF- Expected	Uttar Pradesh	Est.	1,000,000.00	15/01/16	15/02/16	02/03/16	10/05/16	20/08/16	10/10/16	20/10/16	17/11/16	17/01/17	252	31/03/18	Update on the Prior Review Status (Prior <a href="#">Add Comment</a> )
Freight Logistic Pilot Project	EDFC 3-12-SBCC-CF- Expected	Uttar Pradesh	Est.	11,000,000.00	15/01/16	15/02/16	02/03/16	10/05/16	20/08/16	10/10/16	20/10/16	17/11/16	17/01/17	252	31/03/19	<a href="#">Add Comment</a>
Energy Optimization Pilot Project	EDFC 3-13-SBCC-CF- Expected	Uttar Pradesh	Est.	3,000,000.00	15/01/17	15/02/17	02/03/17	10/05/17	20/08/17	10/10/17	20/10/17	17/11/17	17/01/18	252	31/03/20	<a href="#">Add Comment</a>
PMC for TA Component in DFCCIL	EDFC 3-15-SBCC-CF- Expected	Uttar Pradesh	Est.	1,000,000.00	20/08/15	05/09/15	15/09/15	15/11/15	15/12/15	10/01/16	10/02/16	25/02/16	05/03/16	111	15/12/19	<a href="#">Add Comment</a>