

पत्र सं०- ALD(E)/EN/RTI/71 Vol.-IV

Dated: 14.06.2024

**Chief Public Information Officer**  
**Corporate Office**  
**New Delhi**

**Sub:** RTI regarding information sought by Mr. Mithlesh Singh, 84/C, Mehla Mohalla, Madanur, Khadar, Sarita Vihar, New Delhi, registration no. DFCCIL/R/E/24/00422 dated 18.05.2024, RTI - 469.

**Ref:** RTI registration No. DFCCIL/R/E/24/00422 dated 18.05.2024.

Vide reference above, applicant Shri Mithlesh Singh has sought the information under RTI Act 2005 for each of the following contract package (CP-201, CP-202, CP-203, CP-203R & CP-204) regarding the commencement date, completion date, according to original schedule & last extension of time.

Desired information sought by Shri Mithlesh Singh had been forwarded to concerning officer/department, which is being given as under:-

**1. Original commencement date and scheduled completion date.**

S.N.	Contract Package	CP-201	CP-202	CP-203	CP-203R	CP-204
1.	Original Commencement Date	12.05.2015	12.05.2015	04.08.2016	01.12.2020	15.06.2016
2.	Scheduled Date of completion	20.01.2019	20.01.2019	30.04.2019	24.07.2022	12.03.2019

**2. Completion date on as per the last extension of time granted to the contractor.**

S.N.	Contract Package	CP-201	CP-202	CP-203	CP-203R	CP-204
1.	Last Extension of time	02.12.2024	20.11.2024	18.02.2021	31.03.2024	30.04.2024

**3. Whether the work have been completed or not? If yes what was the date of completion.**

S.N.	Contract Package	CP-201	CP-202	CP-203	CP-203R	CP-204
1.	Work Completion Status	Not Completed	Not Completed	Terminated on 17.07.2020	Not Completed	Not Completed

**4. (i) & (ii) What is the percentage of physical progress of the said works as on date?**

S.N.	Contract Package	CP-201	CP-202	CP-203	CP-203R	CP-204
1.	Physical Progress	96.17%	98..92%	22%	91.98%	95.50%




4. (iii) What is the date of estimated completion of the said works?

S.N.	Contract Package	CP-201	CP-202	CP-203	CP-203R	CP-204
1.	Estimated Completion Date	02.12.2024 as per last EOT granted	20.11.2024	Terminated	31.03.2024	30.04.2024 EOT granted, Supplementary Agreement not yet signed.

It is submitted for disposal please.

It has been approved by Competent Authority.

  
14/06/24  
(Manuj Kumar Saraswat)  
Project Manager/Civil  
DFCCIL/PRYJ(E)

Copy to: PIO/Corporate Office New Delhi.