

No. 2021/HQ/Admin/RTI-760

Sh. Varathan Ananthappan
Tamil Nadu

Subject: Providing information w.r.t. Original RTI Application received under the RTI Act 2005.

Reference: Your online RTI application dated 30.07.2021 (Registration No. DFCCCL/R/E/21/00605) received through DOPT portal.

Information, as obtained from the concerned record holding office, is provided herewith as under;

| S. No. | Point No. | Information sought | Information provided | | | | |
|--------|-----------------------------|--|---|---|--|--|--|
| 1. | 1 to 9 (except point no. 5) | Refer to the original RTI application dt. 30.07.2021 | Point-wise Information is attached at Annexure 'A'. | | | | |
| 2. | 5 | | Related Section | Required land/ Total scope in Hectares | land acquired by DFCC in Hectares | Pending land acquisition details | Cost allocated for land acquisition/ Revised Estimate in Crores |
| | | | Palanpur-Vadodara | 1656.44 | 1656.44 | Supplementary acquisition for ROB & RUB approach land and missing plots is going on. | 1708.96 |

Hope the above information is complete and satisfactory. If not, then you can appeal within 30 days of receipt of the letter to the 1st Appellate Authority whose name and address is as under;

Ms. R. P. Chhibber
GGM/Administration DFCCIL,
5th Floor, Supreme Court Metro Station Building,
Pragati Maidan, New Delhi-110001.

DA: 01sheet



(S.K. Roy)

Dy. G.M/Admn.(PIO)

E-mail: skroy@dfcc.co.in

011-23454707

Annex - A1

RTI-760(Iqbalgarh-Makarapura)

| Package | Project Detail, Project cost | DPR, Preparation start date, end date, duration, DPR Approved date | Project start date, end date, Project duration | Pending work details | Project current status and tentative completion date | Source of funding of this project | Cost per km | Challenges, if any |
|--|-----------------------------------|--|---|---|---|-----------------------------------|---------------|--------------------|
| CTP-3R(Iqbalgarh-Makarapura)(Design & construction of civil, building and track works for double Railway including testing & commissioning for Iqbalgarh-Vadodara section for WDFC.) | Rs 4744.20 Crores | Not Available | DOS: 06.06.2016 End Date :07.11.2022 Duration :208 Weeks | 55.79% Physical progress & balance work in progress Iqbalgarh-New Palanpur commissioned | Work in progress Tentative date of completion : June 2022 | JICA | Not available | — |
| CTP-3AR(Design & construction of special steel bridge across Mahi & Sabarmati rivers involving bridge structure, approach in section wdfc section) | Rs327 Crores | Not Available | DOS: 20.11.2014 End Date & Duration :208 Weeks | Super structure & sub structure | Progress 86.80 % & rest Work in progress Tentative date of completion : June 2022 | JICA | Not available | — |
| EMP-4(Design, supply, installation, testing and commissioning of 2x25 KV traction power supply system etc in Rewari-Makarapura section) | Rs3097 crores(Rewari-Makarapura) | Not Available | DOS: 15.05.2015 End Date :14.03.2019 Duration :200 Weeks | TSS, SP, SSP, OHE etc | Work in progress Tentative date of completion : June 2022 | JICA | Not available | — |
| STP-5(Design & const of Signal & Telecom works for double line Railway involving train monitoring system, electronic interlocking stations etc for Rewari-Makarapura section.) | Rs 1535 crores(Rewari-Makarapura) | Not Available | DOS: 11.01.2016 End Date & Duration :338 Weeks | ALH, TH, OCC etc | Work in progress Tentative date of completion : July 2022 | JICA | Not available | — |