

Land Acquisition (Eastern Corridor)

Section Wise Progress of Land Acquisition for the month of December 2020		Total Scope				20 A		20 E		20 F		Amount (in Crs.)		Land taken over from PAPs (Ha)
		Length (Km.)	Pvt. Land	Govt. Land	Area (Ha.)	Length (Km.)	Area (Ha.)	Length (Km.)	Area (Ha.)	Length (Km.)	Area (Ha.)	Award	Disbursement	
EDFC- 1 (Khurja - Bhaupur Section)	Uttar Pradesh	343	1237	168	1405	343	1405	343	1405	343	1405	874	843	1236
Total		343	1237	168	1405	343	1405	343	1401	343	1396	874	843	1236
EDFC- 2 (Bhaupur - Mughalsarai Section)	Uttar Pradesh	420	1310	189	1499	420	1499	420	1499	420	1499	727	622	1402
Total		420	1310	189	1499	420	1499	420	1499	420	1499	727	622	1402
EDFC- 3 (Ludhiana - Khurja Section)	Punjab	88	254	6	260	88	260	88	260	88	260	976	937	255
	Haryana	72	55	18	73	72	73	72	73	72	73	49	45	54
	Uttar Pradesh	287	920	128	1048	287	1048	287	1048	287	1048	3293	3088	1028
Total		447	1229	152	1381	447	1381	447	1381	447	1381	4319	4070	1337
Railway Funded (Mughalsarai - Sonnagar Section)	Uttar Pradesh	26	55	5	60	26	60	26	60	26	60	145	108	48
	Bihar	100	268	5	274	100	274	100	274	100	274	522	361	231
Total		125	323	10	333	126	333	126	333	126	333	667	469	279
(Sonnagar- Dhankuni)	Bihar	136	168	170	338	129	334	129	329	129	329	910	421	121
	Jharkhand	199	172	353	524	194	450	180	450	177	447	465	413	90
	West Bengal	202	276	56	332	167	318	167	273	149	264	650	604	186
Total		538	616	579	1195	490	1102	476	1052	455	1040	2025	1437	396
Total of EDFC		1873	4715	1098	5813	1826	5720	1812	5666	1791	5649	8612	7442	4651