

Land Acquisition (Eastern Corridor)														
Section Wise Progress of Land Acquisition for the month of September 2020		Total Scope				20 A		20 E		20 F		Amount (in Crs.)		Land taken over from PAPs (Ha)
		Length (Km.)	Pvt. Land	Govt. Land	Area (Ha.)	Length (Km.)	Area (Ha.)	Length (Km.)	Area (Ha.)	Length (Km.)	Area (Ha.)	Award	Disbursement	
EDFC- 1 (Khurja - Bhaupur Section)	Uttar Pradesh	343	1237	168	1405	343	1405	343	1400	343	1392	873	841	1236
Total		343	1237	168	1405	343	1405	343	1401	343	1396	873	841	1236
EDFC- 2 (Bhaupur - Mughalsarai Section)	Uttar Pradesh	420	1310	189	1499	402	1499	402	1498	402	1497	729	622	1402
Total		420	1310	189	1499	402	1499	402	1498	402	1497	729	622	1402
EDFC- 3 (Ludhiana - Khurja Section)	Punjab	88	254	6	260	88	260	88	260	88	260	971	936	255
	Haryana	72	55	18	73	72	73	72	73	72	73	49	45	54
	Uttar Pradesh	287	920	128	1048	287	1048	273	1031	271	1028	3236	3008	1028
Total		447	1229	152	1381	447	1381	432	1364	431	1360	4257	3989	1337
Railway Funded (Mughalsarai - Sonnagar Section)	Uttar Pradesh	26	55	5	60	26	60	26	60	26	60	145	103	48
	Bihar	100	268	5	274	100	274	100	274	100	274	522	343	231
Total		125	323	10	333	126	333	126	333	126	333	667	446	279
(Sonnagar- Dhankuni)	Bihar	136	171	176	347	129	338	129	330	129	323	903	412	121
	Jharkhand	199	148	357	505	194	412	180	317	177	314	332	355	90
	West Bengal	202	305	73	377	167	370	167	369	149	281	611	602	186
Total		538	623	606	1229	490	1120	476	1016	455	918	1847	1369	396
Total of EDFC		1873	4721	1125	5847	1808	5738	1779	5612	1757	5505	8372	7267	4651