



RAILWAY FUNDED (Land Acquisition Progress for the Month of June 2018)

Scope	(Kms)	26	51	50
Area (Ha.)		60	92	141
20A (Ha.)		60	92	141
20E (Ha.)		59	91	140
20F (Ha.)		57	91	131
Award Declared (Cr.)		104	133	180
Disbursed (Cr.)		51	111	146
Land Taken over (Ha.)		41	88	122