

Dedicated Freight Corridor Projects (EDFC & WDFC)

(Ending June 2022)

1. Section-wise progress

Section/ Packages		Length	Commissioning Target	Financial Progress
WDFC				
Rewari-Palanpur	Rewari-Madar	306 Km	Commissioned	77%
	Madar-Palanpur	353 Km		
Palanpur-Makarpura(Vadodara)	Palanpur-Mahesana	62 Km	Completed	
	Mahesana- Sanand	90 Km	Jul 2022	
	Sanand- Makarpura	147.5 Km	Jun 2023	
Makarpura(Vadodara)-Sachin(Surat)		135 Km	Jun 2023	
Sachin (Surat)-Vaitarna		186 Km	Jun 2023	
Vaitarna-JNPT (Mumbai)		109 Km	Mar 2024	
Dadri-Rewari		127 Km	Jun 2023	
EDFC				
Bhaupur(Kanpur)-Khurja		351 km	Commissioned	84%
DDU -Sonnagar		137 Km	Commissioned	
Bhaupur(Kanpur) - DDU	Rooma-Sujatpur	130 Km	Commissioned	
	Cheoki - Chunar	100 Km	Jul/Aug 2022	
	Balance of PRYJ- Bhaupur	100 Km	Mar 2023	
	Balance of PRYJ-DDU	58 Km	Mar 2023	
Khurja-Dadri		46 km	Dec 2022	
Khurja-Pilkhani(Saharanpur)		222 km	Jun 2023	
Pilkhani(Saharanpur) – Sahnewal (Ludhiana)		179 km	Jun 2023	