

Note

Sub: Providing information w.r.t. Original application received under RTI Act. 2005. (RTI- 503)

Ref: AGM/Admin (PIO) mail dated 29.07.2025.

With ref to above, reply of items pertaining to this unit are as under:

S.N.	Item	Reply
2(a)	How many Kilometres of track have been laid under Dedicated Freight corridors project so far?	Total 5956 Tkm has been laid so far.
(b)	What is the total track length under the project?	DFC Project consists of 6017 Tkm track length.
(c)	What is the target completion date of the entire DFC project?	Dec,2025
(d)	On average, how many Kms of track are being laid per day currently?	<p>Track has been laid in almost the entire DFC Project, except the JNPT-Kharbao section. The average rate of track laying has been 15-20 Tkm per month per NTC machine.</p> <p>The remaining track laying work is being executed in the Mumbai region. In the current weather conditions, approx. 350 metres track is being laid per day.</p>

No: 2019/HQ/EN/PWC/RTI Matter/Vol.1 dated 30.07.2025

ED/Project

AGM/ADMIN & PIO

AGM/Civil

RECEIVED IN PIO'S OFFICE	
Dr. No.:	
Date:	5/8/25
Sign:	