

**CPM Wise Progress of Land Acquisition for the month of May 2021**

Section Wise Progress of Land Acquisition for the month of May 2021		Total Scope				20 A		20 E		20 F		Amount (in Crs.)	
		Length (Km.)	Pvt. Land	Govt. Land	Area (Ha.)	Length (Km.)	Area (Ha.)	Length (Km.)	Area (Ha.)	Length (Km.)	Area (Ha.)	Award	Disbursement
<b>Eastern Corridor</b>													
EDFC- 1 (Khurja - Bhaupur Section)	Uttar Pradesh	343	1237	168	1405	343	1405	343	1401	343	1396	811	760
<b>Total</b>		<b>343</b>	<b>1237</b>	<b>168</b>	<b>1405</b>	<b>343</b>	<b>1405</b>	<b>343</b>	<b>1405</b>	<b>343</b>	<b>1405</b>	<b>877</b>	<b>851</b>
EDFC- 2 (Bhaupur - Mughalsarai Section)	Uttar Pradesh	420	1310	189	1499	420	1499	420	1499	420	1499	735	625
<b>Total</b>		<b>420</b>	<b>1310</b>	<b>189</b>	<b>1499</b>	<b>420</b>	<b>1499</b>	<b>420</b>	<b>1499</b>	<b>420</b>	<b>1499</b>	<b>735</b>	<b>625</b>
EDFC- 3 (Ludhiana - Khurja Section)	Punjab	88	254	6	260	88	260	88	260	88	260	981	955
	Haryana	72	55	18	73	72	73	72	73	72	73	60	47
	Uttar Pradesh	287	920	128	1048	287	1048	287	1048	287	1048	3350	3178
<b>Total</b>		<b>447</b>	<b>1229</b>	<b>152</b>	<b>1381</b>	<b>447</b>	<b>1381</b>	<b>447</b>	<b>1381</b>	<b>447</b>	<b>1381</b>	<b>4391</b>	<b>4180</b>
Railway Funded (Mughalsarai - Sonnagar Section)	Uttar Pradesh	26	55	5	60	26	60	26	60	26	60	145	116
	Bihar	100	268	5	274	100	274	100	274	100	274	522	379
<b>Total</b>		<b>125</b>	<b>323</b>	<b>10</b>	<b>333</b>	<b>125</b>	<b>333</b>	<b>125</b>	<b>333</b>	<b>125</b>	<b>333</b>	<b>667</b>	<b>495</b>
(Sonnagar-Dhankuni)	Bihar	136	168	170	338	136	338	135	334	131	329	910	427
	Jharkhand	199	172	353	524	196	464	193	450	191	450	472	439
	West Bengal	202	276	56	332	202	332	177	287	163	272	667	607
<b>Total</b>		<b>538</b>	<b>616</b>	<b>579</b>	<b>1195</b>	<b>535</b>	<b>1134</b>	<b>505</b>	<b>1071</b>	<b>484</b>	<b>1051</b>	<b>2050</b>	<b>1472</b>
<b>Total of EDFC</b>		<b>1873</b>	<b>4715</b>	<b>1098</b>	<b>5813</b>	<b>1870</b>	<b>5752</b>	<b>1841</b>	<b>5690</b>	<b>1820</b>	<b>5670</b>	<b>8720</b>	<b>7623</b>