

Revised Table: Coordination Events and Key Milestones (ATB - 8.2 of Contract ST P-5)
No. of Week (days) refer to commencement date for this particular contract

S. No.	Coordination Event of						Milestone nos. of						Description	Coordination Date* No. of Weeks (Days) from Commencement Date
	ST P-5	ST P-5A	CTP-1 & 2	CTP-3	EM P-4	RS P-7	CTP-1 & 2	CTP-3	ST P-5	ST P-5A	RS P-7	EM P-4		
1	ST-1	STA-1											Inception Report.	14 W (98 D)
2	ST-2	STA-2											Final submission of Preliminary Design.	18 (W)(126 D)
3	ST-3	STA-3											Commence Detailed Designs based on final alignment & station and other building drawings for CTP-1 & 2.	18 (W)(126 D)
4	ST-4	STA-3						CT-4					Commence Detailed Designs based on final alignment & station and other building drawings for CTP-3 & 3A.	26 W (182 D)
5	ST-5	STA-7											Finalize Location of Porta Cabins for Automatic Signalling and Telecom Huts & Radio Towers in Block sections – Rewari to Makarpura.	26 W (182 D)
6	ST-6												Complete Detailed System Design and Installation Design.	40 W (280 D)

S. No.	Coordination Event of						Milestone nos. of						Description	Coordination Date* No. of Weeks (Days) from Commencement Date
	ST P-5	ST P-5A	CTP-1 & 2	CTP-3	EM P-4	RS P-7	CTP-1 & 2	CTP-3	ST P-5	ST P-5A	RS P-7	EM P-4		
7	ST-7	STA-8	ST-1(1)										Commence construction of Sig & Telecom on Rewari – Dabla section.	44 W (308 D)
8	ST-8		ST-1(2)						MS-1				Completion of all Sig & Telecom works on Rewari – Dabla section for commencement of Testing of prototype Loco.	95 W (665 D)
9	ST-9												NOT USED	-
10	ST-10												Commence construction of Sig & Telecom on Dabla – Iqbalgarh section.	74 W (518 D)
11	ST-11			ST-1(1)									Commence construction of Sig & Telecom on Iqbalgarh- Makarpura section.	82 W (574 D)
12	ST-12												Commence construction of Sig & Telecom in OCC.	100 W (700 D)
13	ST-13												NOT USED	-
14	ST-14		ST-2(3)						MS-2	MS-1			Completion of all Sig & Telecom works on	148 W (1036 D)

S. No.	Coordination Event of						Milestone nos. of						Description	Coordination Date* No. of Weeks (Days) from Commencement Date
	ST P-5	ST P-5A	CTP-1 & 2	CTP-3	EM P-4	RS P-7	CTP-1 & 2	CTP-3	ST P-5	ST P-5A	RS P-7	EM P-4		
													Rewari – Iqbalgarh section as well as in OCC for commencement of Integrated testing.	
15	ST - 15			ST-2(2)					MS-3	MS-2			Completion of all Sig & Telecom works on Iqbalgarh - Makarpura section as well as in OCC for commencement of Integrated testing.	188 W (1316D)
16	ST - 16								MS-4				NOT USED.	-
17	ST - 17		CT-8		EM-11		MS-5		MS-5	MS-6		MS-4	Completion of all works as per scope of works on Rewari – Iqbalgarh section and taking over of Works by Employer.	160 W (1120 D)
18	ST - 18			CT-9				MS-3	MS-6	MS-7		MS-6	Completion of all works as per scope of works on Iqbalgarh - Makarpura section and taking over of Works by Employer.	200 W (1400 D)

S. No.	Coordination Event of						Milestone nos. of						Description	Coordination Date* No. of Weeks (Days) from Commencement Date
	ST P-5	ST P-5A	CTP-1 & 2	CTP-3	EM P-4	RS P-7	CTP-1 & 2	CTP-3	ST P-5	ST P-5A	RS P-7	EM P-4		
19	ST - 19								MS-7				NOT USED	-
20	ST - 20	STA-24									L-6, L-11, L-12.3 & L-15		Complete supply of On-Board Radio equipment.	312 W (2184 D)
21	ST-21	STA-25							MS-8	MS-11	L-15		Completion of Integrated testing and commissioning of all 120 Locos of Phase 1 and taking over of Works by Employer.	338 W (2366 D)

W-weeks

D-days

* Coordination Date” means the date specified in the Contract for the handing over/back of a working area to/from the Other Contractor for a smooth implementation of the overall construction work. The Coordination Date shall not cause a taking-over of any section or part of the Works.

** Coordination Event” means the event having interface with Other Contractors during the execution of the Works at Site.