

Revised Table: Coordination Events and Key Milestones (ATB - 8.2 of Contract ST P-5A)
 No. of Week (days) refer to commencement date for this particular contract

S. No.	Coordination Event of									Milestone nos. of									Description	Coordination Date* No. of Weeks (Days) from Commencement Date
	ST P-5A	ST P-5	ST P-17	CTP-1 & 2	CTP-3	CTP-11	CTP-12	CTP-13	RS P-7	ST P-5A	ST P-5	ST P-17	CTP-1 & 2	CTP-3	CTP-11	CTP-12	CTP-13	RS P-7		
1	STA-1	ST-1	ST-1																Inception Report.	14 W (98 D)
2	STA-2	ST-2	ST-2																Final submission of Preliminary Design.	18 W (126 D)
3	STA-3	ST-3 & ST-4												CT-4					Commence Detailed Designs based on final alignment drawings for CTP-1 & 2 and CTP-3.	18 W (126 D)
4	STA-4																		Commence Detailed Designs based on final alignment drawings for CTP-13.	30 W (210 D)
5	STA-5																		Commence Detailed Designs based on final alignment drawings for CTP-12.	30 W (210 D)
6	STA-6																		Commence Detailed Designs based on final alignment drawings for CTP-11.	66 W (462 D)
7	STA-7	ST-5	ST-6																Finalize Location of Porta Cabins for Automatic Signalling and Telecom Huts & Radio Towers in Block sections.	55 W (385 D)
8		ST-6	ST-7																Complete Detailed System Design and Installation Design.	76 W (532 D)
9	STA-8	ST-7		ST-1(1)															Commence construction of Sig & Telecom on Rewari – Dabla section.	41 W (287 D)
10		ST-8		ST-1(2)						MS-1									Completion of all Sig & Telecom works on Rewari – Dabla section for commencement of Testing of prototype Loco.	92 W (644 D)
11		ST-10																	Commence construction of Sig & Telecom on Dabla – Iqbalgarh section.	71 W (497 D)
12		ST-11			ST-1(1)														Commence construction of Sig & Telecom on Iqbalgarh- Makarpura section.	95 W (665 D)
13			ST-8																Commence construction of Sig & Telecom on Makarpura - Sachin section.	88 W (616 D)
14			ST-9																Commence construction of Sig & Telecom on Sachin - Vaitarna section.	88 W (616 D)
15			ST-10																Commence construction of Sig & Telecom on Vaitarna - JNPT section.	114 W (798 D)
16	STA-9																		Commence construction of TPWS on Rewari – Iqbalgarh section.	41 W (287 D)
17	STA-10																		Commence construction of TPWS on Iqbalgarh- Makarpura section.	95 W (665 D)
18	STA-11																		Commence construction of TPWS on Makarpura - Sachin section.	88 W (616 D)

S. No.	Coordination Event of									Milestone nos. of									Description	Coordination Date* No. of Weeks (Days) from Commencement Date
	ST P-5A	ST P-5	ST P-17	CTP-1 & 2	CTP-3	CTP-11	CTP-12	CTP-13	RS P-7	ST P-5A	ST P-5	ST P-17	CTP-1 & 2	CTP-3	CTP-11	CTP-12	CTP-13	RS P-7		
19	STA-12																		Commence construction of TPWS on Sachin - Vaitarna section.	88 W (616 D)
20	STA-13																		Commence construction of TPWS on Vaitarna - JNPT section.	114 W (798 D)
21		ST-12	ST-11																Commence construction of Sig & Telecom in OCC.	113 W (791 D)
22		ST-14		ST-2(3)							MS-2								Completion of all Sig & Telecom works on Rewari – Iqbalgarh section as well as in OCC for commencement of Integrated testing.	145 W (1015 D)
23		ST-15			ST-2(2)						MS-3								Completion of all Sig & Telecom works on Iqbalgarh - Makarpura section as well as in OCC for commencement of Integrated testing.	201 W (1407 D)
24			ST-12									MS-1							Completion of all Sig & Telecom works on Makarpura - Sachin section as well as in OCC for commencement of Integrated testing.	196 W (1372 D)
25			ST-13									MS-2							Completion of all Sig & Telecom works on Sachin - Vaitarna section as well as in OCC for commencement of Integrated testing.	196 W (1372 D)
26			ST-14									MS-3							Completion of all Sig & Telecom works on Vaitarna - JNPT section as well as in OCC for commencement of Integrated testing.	222 W (1554 D)
27	STA-14									MS-1									Completion of all TPWS works on Rewari – Iqbalgarh section as well as in OCC for commencement of Integrated testing.	145 W (1015 D)
28	STA-15									MS-2									Completion of all TPWS works on Iqbalgarh - Makarpura section as well as in OCC for commencement of Integrated testing.	201 W (1407 D)
29	STA-16									MS-3									Completion of all TPWS works on Makarpura - Sachin section as well as in OCC for commencement of Integrated testing.	196 W (1372 D)

S. No.	Coordination Event of									Milestone nos. of									Description	Coordination Date* No. of Weeks (Days) from Commencement Date
	ST P-5A	ST P-5	ST P-17	CTP-1 & 2	CTP-3	CTP-11	CTP-12	CTP-13	RS P-7	ST P-5A	ST P-5	ST P-17	CTP-1 & 2	CTP-3	CTP-11	CTP-12	CTP-13	RS P-7		
30	STA-17									MS-4									Completion of all TPWS works on Sachin - Vaitarna section as well as in OCC for commencement of Integrated testing.	196 W (1372 D)
31	STA-18									MS-5									Completion of all TPWS works on Vaitarna - JNPT section as well as in OCC for commencement of Integrated testing.	222 W (1554 D)
32		ST - 17		CT-8		EM-11					MS-5		MS-5						Completion of all S&T works as per scope of works on Rewari – Iqbalgarh section and taking over of Works by Employer.	157 W (1099 D)
33		ST - 18			CT-9						MS-6			MS-3					Completion of all S&T works as per scope of works on Iqbalgarh - Makarpura section and taking over of Works by Employer.	213 W (1491 D)
34			ST - 15									MS-4							Completion of all S&T works as per scope of works on Makarpura - Sachin section and taking over of Works by Employer.	208 W (1456 D)
35			ST - 16									MS-5							Completion of all S&T works as per scope of works on Sachin - Vaitarna section and taking over of Works by Employer.	208 W (1456 D)
36			ST - 17									MS-6							Completion of all S&T works as per scope of works on Vaitarna - JNPT section and taking over of Works by Employer.	234 W (1638 D)
37	STA-19									MS-6									Completion of all TPWS works as per scope of works on Rewari – Iqbalgarh section and taking over of Works by Employer.	157 W (1099 D)
38	STA-20									MS-7									Completion of all TPWS works as per scope of works on Iqbalgarh - Makarpura section and taking over of Works by Employer.	213 W (1491 D)
39	STA-21									MS-8									Completion of all TPWS works as per scope of works on Makarpura - Sachin section and taking over of Works by Employer.	208 W (1456 D)
40	STA-22									MS-9									Completion of all TPWS works as per scope of works on Sachin - Vaitarna section and taking over of Works by	208 W (1456 D)

S. No.	Coordination Event of									Milestone nos. of									Description	Coordination Date* No. of Weeks (Days) from Commencement Date	
	ST P-5A	ST P-5	ST P-17	CTP-1 & 2	CTP-3	CTP-11	CTP-12	CTP-13	RS P-7	ST P-5A	ST P-5	ST P-17	CTP-1 & 2	CTP-3	CTP-11	CTP-12	CTP-13	RS P-7			
																				Employer.	
41	STA-23									MS-10										Completion of all TPWS works as per scope of works on Vaitarna - JNPT section and taking over of Works by Employer.	234 W (1638 D)
42	STA-24	ST - 20	ST - 18															L-6, L-11, L-12.3 & L-15	Complete supply of On-Board TPWS equipment.	416 W (2912 D)	
43	STA-25	ST-21	ST - 19							MS-11	MS-8	MS-7						L-15	Completion of Integrated testing and commissioning of all 200 Locos (120 for Phase 1 & 80 for Phase 2) and taking over of Works by Employer.	442 W (3094 D)	

W-weeks

D-days

* Coordination Date" means the date specified in the Contract for the handing over/back of a working area to/from the Other Contractor for a smooth implementation of the overall construction work. The Coordination Date shall not cause a taking-over of any section or part of the Works.

** Coordination Event" means the event having interface with Other Contractors during the execution of the Works at Site.